BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Package-2, includes 5 works of Rs.90.00 Lakhs 1)Improvements of roads and drains in Kodigehalli Village in ward no 8 Kodigehalli 2)Providing Borewell and pipeline work in Kodigehalli in Ward No 08 Kodigehalli 3)Improvements of roads and drain in Kodigehalli and Surrounding in ward no 08 Kodigehalli 4)Maintenance works to ward office in ward no 08 5) Drilling of Borewell and providing Pipeline at Kodigehalli in Ward No 08.
2	Amount of Work Portion	-
3	Estimate cost	90.00 Lakhs
4	Name Of Contractor	Sri N.Venkata Reddy
5	Agreement No.	147/2019-20
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/147/19-20 Date: 08.11.2019
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub-division office	-
10	Extension granted if any	-
	1. Form	17.2.20 to 29.6.20 (142 Days)
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-

13	Work carried out during 2nd extension	-
14	Time now applied for	29.6.20 to 30.11.20
15	Date of recommending time limit applied for	152 Days
16	Wheather the original application of contractor is enclosed	
17	Balance work remaining to be done	
18	Probable time required for completion of remaining work	30.11.20.
19	Cost of work charged establishment charge on the work after the expiry of original period	
20	Wheather the notice as per clause has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	Query could not be executed. Less penalty may be imposed.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommendation.

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Executive Engineer,
Byataravanapura Division,

Chief Engineer
Yelahanka Zone